



PREVENTIVE MAINTENANCE CHECKLIST

Client Name/ID: PUBLIC LIB PAIDAH Date: 03/06/2021
Client Coordinates: 2.4158N, 30.9866E Location: PAIDAH
Local Contact Personnel: NIKUMA MERCY Serving Site ID: NO4163
Link Type: PMF Serving Site Name: PAIDAH TOWN

Preventive Maintenance Checklist	Remark/ Comment
Condition of IDU>>ODU Cable Client end: Site end:	} GOOD
Other Equipment Condition ➤ Client-end ➤ Site-end	} GOOD
Type of equipment installed	FORCE 190
Distance of Hop	0.9KM
RSSI Levels (dBm)	-54
Earthing - client end	NA
Earthing - Site Radio	NA
Airlink Quality Measure ➤ Link Quality: ➤ Link Capacity:	100% 100%
Status of ODU mounting at Client end & Site	GOOD
Nature of power at client end	A-C; 240, 50-60Hz WITH A UPS IN C
Serving site Port	ATN 27
RJ45 connectors	GOOD TERMINATION
Share link details ➤ Site name - ➤ Naming of Sector at site ➤ Other clients attached.	PAIDAH TOWN PAIDHA TOWN NEBBI RD API NONE

Confirm link is added to CN maestro	NOT
<p>Check that link management is enabled</p> <ul style="list-style-type: none"> ➤ IPS/VLAN are enabled (indicate IPS and VLAN if already existing) ➤ SNMP is enabled ➤ Confirm successful addition on cacti 	<p>172.19.74.217/1429</p> <p>ENABLED</p>

Client acknowledgment:

Name: Nikuma C. Mery

Signature: [Signature]

Date: 31/6/2021

Field Engineer:

Name: BAZAIRE ABEMEREK

Signature: [Signature]

Date: 3/06/2021